



Job Name \_\_\_\_\_  
 Location \_\_\_\_\_  
 Mechanical System \_\_\_\_\_  
 Sensor Location \_\_\_\_\_

**Mechanical Installation (NJK Sensor Flow Frame)**

Installation Checklist and Warranty Registration

(One checksheet required per sensor)

- |   |                          |         |
|---|--------------------------|---------|
|   | ✓                        | Initial |
| <b>Flow Frame is in desired ductwork per drawings</b>                 | <input type="checkbox"/> | _____   |
| <b>Sensor Flow Frame installed in proper direction</b>                | <input type="checkbox"/> | _____   |
| <b>Sensor Flow Frame is installed without blockage</b>                | <input type="checkbox"/> | _____   |
| <b>Sensor Flow Frame is free of adverse operations or sampling.</b>   | <input type="checkbox"/> | _____   |
| <b>Flow Measuring Module is accessible (External)</b>                 | <input type="checkbox"/> | _____   |
| <b>Flow Measuring Module is accessible (Internal - access doors))</b> | <input type="checkbox"/> | _____   |
| <b>Sensor Flow Frame locations are labelled.</b>                      | <input type="checkbox"/> | _____   |
| <b>Sensor Flow Frame is securely mounted (Choose 1)</b>               | ✓                        | Initial |
| Sensor is mounted in sheet metal sleeve                               | <input type="checkbox"/> | _____   |
| Sensor and End Plate are properly installed                           | <input type="checkbox"/> | _____   |
| Sensor is secured in Rain Hood Mount                                  | <input type="checkbox"/> | _____   |
| Sensor is securely mounted in ductwork                                | <input type="checkbox"/> | _____   |
| <b>NJK Precision installation form is completed.</b>                  | ✓                        |         |
|   | <input type="checkbox"/> |         |

Sign Name & Company Below

Date Below

Notes:	
--------	--

Scan or e-mail this completed document to your Sales Representative  
 or send to "sales@njprecision.com", or send picture of this document to 517-759-1700



Job Name \_\_\_\_\_  
 Location \_\_\_\_\_  
 Mechanical System \_\_\_\_\_  
 Sensor Location \_\_\_\_\_  
 # of Sensors (Total) \_\_\_\_\_

**Controls Installation (Electrical, Building Automation)**

Installation Checklist and Warranty Registration

(One checksheet required per HVAC system)

- |   | ✓                                   | Initial <i>✍</i>         |
|---|-------------------------------------|--------------------------|
| Flow Measuring Modules are properly mounted               | <input type="checkbox"/>            | _____                    |
| Signal Processing Unit is properly mounted                | <input type="checkbox"/>            | _____                    |
| Signal Processing Unit is properly wired                  | <input type="checkbox"/>            | _____                    |
| Signal Processing Unit communicating with all modules.    | <input type="checkbox"/>            | _____                    |
| Flow Measuring Module addressing is recorded as per plans | <input type="checkbox"/>            | _____                    |
| Flow Measuring Modules are wired                          | <input type="checkbox"/>            | _____                    |
| Flow Measuring Modules are properly named                 | <input type="checkbox"/>            | _____                    |
| Sensors are programmed to proper input /output            | <input type="checkbox"/>            | _____                    |
| Sensor sizes are properly entered                         | <input type="checkbox"/>            | _____                    |
| Test and Balance Contractor has completed                 | <input type="checkbox"/>            | _____                    |
| NJK Precision installation form is completed.             | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

Technician Name & Company Below *✍*


Date Below *✍*

--

Notes:	
--------	--

Scan or e-mail this completed document to your Sales Representative or send to "sales@njprecision.com", or send picture of this document to 517-759-1700